

Playground Committee Report August 20th, 2015

Playground Committee- Grace Laster (Chair), Mandy Casey, Natalie Fritsche

Action on Playground Project since 07-16-15 Board Meeting

- Playground Site Plans provided for those individuals and companies on schedule for site preparation.
- Grantham Land Surveyors has provided benchmarks on the PG common area for excavation/site prep purposes.
- Needed funds for PG amenities (2 benches, picnic table, and trash receptacle) have been secured by donations from generous homeowners
- Quote from 3D Paving have been confirmed for PG sidewalk and table pad
- Quote received for transport of fill dirt to PG common area

Next Steps

- Playground signage including guidelines and placards are being finalized for order through Fast Signs, Plano
- KDC Construction has been contacted and will provide fill dirt to make level the Playground installation area at Waterford/Wyndmere common area
- Contact has been made with JD Martin for transport of fill dirt to playground common area.
- Playground site will be prepared by Sept. 7th with necessary excavation by FSP resident, Bill Barsotta
- Sidewalk and table pad will be contracted with 3D Paving
- Installation of Playground equipment is anticipated in September by We Build Fun, Allen, TX